1	2	3	4
2.	Guntur-Gunatakal-Kalluru with new Kne from Pendekallu to Gooty.	1992-93	Guntur-Guntakal completed. Work is in progress on.new line portion from Pendekallu-Gooty and the same is targeted for completion by 31.3.2002.
3.	Secunderabad-Drenachellam	1992-93	Work has been completed ttnd ' commissioned.
4.	Katpadi-Pakala Tirupati	1992-93	Formation works are in progress. An effort is bcign made to complete the work during 2002-2003.

Railway Projects in Uttar Pradesh

†2S55. PROF. R.B.S.- VARMA : Will the Minister of RAILWAYS be pleased to state:

(a) the deatils of ongoing railway schemes/projects in Uttar

(b) the estimated cost thereof, the allocations made so far and the ciplh'it project-wise allocations made for the current year; and

(c) the proposed time-frame for completion of each project?

THE MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI O. RAJAGOPAL): (a) to (c) Details of ongoing Railway projects in Uttar Pradesh, including their costs, expenditure upto March, 2001, Budget Outlay for the current year and status is at statement (see below).

Target Date of Completion, wherever fixed, is given in the status of the project.

†Original notice of the question was received in Hindi.

Statement

APPENDIX

On-goifg Railway Projects in Uttar Pradesh

SI. No.	Name of Project Rly.		Latest Anti-cipated Cost	Outlay expected to end of 2000-01	Budget Outlay for 2001-02	Status
			(Amount	in Crores of Rupees)		
1	2	3	4	5	6	7
NEW UNI						
1.	Gana-Etawoh	CR	337.33	27533	25.00	Guna-Gwalior and Gwalior-Seoni sections have already been completed. Work between Seoni-Bhind (23.5 km) is targeted during 2001-02.
2.	Lahtpur-Sata* *A* Rewa>Singrauli	cm	923.00	6.22	5.00	Work is being taken up in Phases.. First Phase is from Lalitpur-Satna. 'Final location survey for 167 kms. from Lalitpur-Khajuraho *i.e.* stage one of Phase-I has been completed. _
3.	Agra-Etawah *via* Fatehabad and Bah	CR	109.00	10.27	10.00	Final Location Survey has been completed. Part estimate sanctioned. Papers for land acquisition from Bhandai-Shamshabad for 18.4 km submitted to State Govt.
4.	Katra-Faiiabad	NER	81.86	37.27	1350	Work is progressing well. Earthwork has been compacted.

I	2	3	4	5	6	7
						Saryu bridge is expected to be completed during 2002-2003.
5.	Rampur-Lalkuan-Kathgodam ROB on NH	NER	10.77	0.89	0.10	GAD is under approval of MOST. Railways portion of work will start as soon as Star Govt, start their portion.
6.	Etawah-Mainpuri	NR	120.00	0.00	5.00	Requisite clearances have been obtained. Preparation of Plans A Estimates have been taken up.
GAUGE CONVERSION						
1.	Kashipur-Lalkuan	NER.	58.89	55.43	2.00	Work completed and commissioned.
2.	Chhapra-Aunrihar	NER	170.93	169.91	0.10	Work completed and commissioned.
3.	Khadda-Gorakhpur	NER	102.49	93.49	9.00	Work completed and commissioned.
4.	Mathura-Achnera	NER	33.67	0.10	200	It is planned to do this work alongwith - Kanpur-Kasgaaj-Mathura. Detailed estimate for the same is being updated.
5.	Gonda-Bahraich-Sitapur-Lucknow (Phase-I: Gonda to Baharaich)	NER	48.00	0.00	1.00	Requisite clearances have been obtained. Preparation of Plea A Estimates have been taken up.
6.	Gonda-Gorakhpur Loop with Anand Nagar, Nautanwa	NER	250 00	0 00	1.00	The work would be taken up after the requisite clearances

1	2	3	4	5	6	7
						havejxen obtained, action for which has been initiated.
7.	Iadara-Phephana	NER	34.47	33.47	0.10	Work completed *A* commissioned.
8.	Kanpur-Kasganj-Mathura-Bareiily incl. MM for extension Bareilly to kuan	NER	609.04	52.45	26.00	Work is planned to be completed phases. and bridge work are in progress.
9.	Kaptanganj-Thave-Sivan-Chhapra	NE	268.00	0.00	1.10	Requisite have been obtained. Preparation of Plans & Estimates have been taken up.
10.	Agra Fort-Bandikui	WR	178.03	20.60	10.00	Earthwork bridges are in progress. 77 minor bridges out of 193 nos., substructure of 6 major bridges out of 9 nos. have been is being progressed as per availability of resources.
DOUBLING						
i.	Mathura-Bhutesbwar	CR	5.54	3.54	2.00	Work is well. The work will be 2001.2002.
2.	Manikpur-Cheonici Phase-I ing of Manikpur Katayadandi	CR	48.00	1.00	5.00	Final location has been Detailed sanctioned. Arra-gements are being made to take up the work.

1	2	3	4	5	6	7
3.	Gonda-Jarvai Road	NER	69.79	39.77	10.00	28.56 km. from Gonda-Co!or.c!ganj section eommissined. Balanced section from Coionelganj to Jarwal Road (16.92 km) is tuycted completed in 2001-02.
4.	[illegible]	NER	61.51	0.01	1.00	Work has been temporarily pended due to ten operational priority.
5.	Jarwal Road-Burhwal (Patch Doubling)	NER	23.80	0.00	15.00	Detailed estimate has been sanctioned. Preparation is in progress.
6.	Gbaziabad-Hapur-Moradabad patch doubling (Phasc-I)	NR	61.94	60.94	1.00	The woik has been completed and commissioned. Work in Hapur yard ir. progress, likely to be completed during 2001-2002.
7.	Kanpur-Panki: 3rd Line (Phase-I)	NR	35.13	24.51	10.00	Earthwork and minor bridges are in progress. Contract for earthwork and minor bridges seven zones has been finalised and work is in progress.
8.	Muradnagar-Meerut City	NR	58.00	53.61	1.00	The entire set Jon excluding Meerut dty yard has been commissioned on 30.12.2000.

1	2	3	4	5	6	7
9.	Tundla-Yamuna Bridge	NR	35.95	27.19	5.00	The work of Tundla-Etmadpur excluding flyover will be completed during 2001-02.
10.	Utralia-Chandrauli and Sultanpur-Bandhua Kalan	NR	65.85	6.10	10.00	Final location survey has been completed. Plans have been finalised. Earthwork, minor and major bridges are in progress.
11.	Amroha-Moradabad	NR	51.41	4.25	15.00	Tenders for earthwork, minor and major bridges finalised. Work is in progress.
12.	Arnroha-Kankather	NR	48.00	0.05	10.00	Final location survey has been completed. Detailed estimate sanctioned.
13.	Zafrabad-Utretia Phase-II (Zafrabad-Srikrishn Nagar)	NR	48.00	0.25	1.00	Final location survey has been completed and detailed estimate is under process. Preparation of tender papers have been taken up.
	RAILWAY ELECTRIFICATION PROJECTS					
1.	Sitarampur-Danapur-Mugalsarai including Rampur Dumra-Garhara-Barauni	ER	363.16	336.18	26.98	Work is targeted for completion in the current year.
2.	Ambala-Moradabad	NR	152.22	98.18	20.10	Aasbsla to Saharanpur section has been completed.

1	2	3	4	6	7
					Saharanpur to Moradabad which was frozen earlier has since been defrozen in Nov. 1998 and is targeted for completion by March 2003
3.	Khurja-Hapur-Meerut City-Saharanpur	NR 89.21	0.00	0.00	The work has been pended for the present due to lower operational priority and constraints of funds
4.	Kanpur Lucknow	NR 55.83	58.07	2.25	Works completed and residual jobs are in hand.
5.	Mughalsarai-Zafrabad as Phase-I of Lucknow-Mughal land	NR	49.96	0.15 4.00	Work will commence after obtaining necessary clearances.
6.	Circular Railway around Lucknow area	NR/ 1.00 NER	24.23	22.39	Work is targeted for completion by March 2002.

Rail Yatri Niwases in UP

2856. PROF. R.B.S. VARMA: Will the Minister of RAILWAYS be pleased to state:

(a) the details and the present numbers of functional Railway Guest Houses/Yatri Niwases in Utter Pradesh;

(b) whether Government propose to construct more Yatri Niwases to there encourage tourism there; and

†Original notice of the question was received in Hindi.